COMPLETION REPORT

1	Name of work		**Improvments to roads and drains at Kalstrinagara in Ward No.15, Dasarahalli Sub Division**
2	Sanctioned estimate No.& date		**CE/DZ/TS/66/19-20 Dated.16/11/2019**
3	Head of Account which is Chargeable		**P-3727**
4	Entrustment order No. & Date		**EE/DD/WO/523/2019-20 Dated 22/01/2020**
5	Time stipulated for completion of the work.		**60 Days**
6	Name of the Contractor		**KRIDL**
7	Completion Date of Work		
8	Measurements recorded in		MB No. 336/08-09
			Page No. 33574 – 33578.
9	Check measurement of the Asst. Executive Engineer/Executive Engineer on.....		MB No. 336/08-09
			Page No. 33574 - 33578
10	Name of the Officer/official in charge of the work	Assistant Engineer	Archana
		Assistant Executive Engineer	M.B. Jayakumar

Sanctioned estimate Amount	Amount claims as per actually viz.,as per bill	Difference		Remarks
		Excess	Savings	
9900000.00	9568470.00	-	331530.00	-

9561869=00 338131=00

1 Certified that the above work has been completed with in the stipulated time noted in the work order.
2 Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3 Certified that the above work has been executed by the contractor Satisfactory in accordance with the specification as embodied in the agreement.

Asst.Engineer
Ward No.~~70~~ 15

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.

Assistant Executive Engineer
Hegganahalli Sub Division
BBMP